## ROYALTY STATEMENT

**Name of the Work : Improvements to roads at 1st, 2nd, 3rd, 4th Cross, 1st Main Road Kalyana nagara, 15th C Cross, Prashantha Nagara and surrounding area in Ward No.13, Shettyhalli Sub Division**

| Sl No | Particulars | Unit | Quantity | Stone | | Sand | | Gravel earth |
|---|---|---|---|---|---|---|---|---|
| | | | | Constant | Quantity | Constant | Quantity | |
| 1 | Plain cement concrete Mix 1:3:6 | Cum | 69.47 | 0.89 | 61.83 | 0.46 | 31.96 | - |
| 2 | Plain/reinforced cement concrete using M20 nominal mix concrete | Cum | 85.41 | 0.69 | 58.93 | 0.43 | 36.73 | - |
| 3 | Providing and fixing RCC Precast cover slab of 100mm thick | Cum | 19.21 | 0.69 | 13.25 | 0.43 | 8.26 | - |
| 4 | Providing and fixing RCC Precast cover slab of 250mm thick | Cum | 1.08 | 0.7 | 0.76 | 0.47 | 0.51 | - |
| 5 | Stone Size Masonry | Cum | 31.11 | 1.05 | 32.67 | | | |
| 6 | Wet mix macadam | Cum | 230.62 | 1.32 | 304.42 | | | - |
| 7 | Cement concrete pavement. | Cum | 31.25 | 0.69 | 21.56 | 0.43 | 13.44 | |
| 8 | Bituminous Macadam | Cum | 51.98 | 1.41 | 73.29 | | | |
| 9 | Bituminous Concrete | Cum | 65.57 | 1.40 | 91.80 | | | |
| **Total** | | | | | **658.51** | | **90.89** | |

| | | | |
|---|---|---|---|
| Jelly | 658.51 | X Rs 126/Cum | 82972.04 |
| Sand | 90.89 | X Rs 138/Cum | 12542.53 |
| | | **Total Rs.** | **95514.57** |

Assistant Engineer
Ward 13

Assistant Executive Engineer
Shettyhalli Sub Division
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ
ಜಜಎಂಕಿ, ಬೆಂಗಳೂರು